

PROJECTSETU AI - DAILY PROGRESS & INSPECTION REPORT

National Highways Authority of India - PIU Nagpur | Corridor Package A
Date: 11 September 2026 | Report Ref: DPR-NHAI-2026-0911 | Shift: Day Shift A

1. EXECUTED SITE WORK DETAILS

- Chainage Stretch: Km 34+500 to Km 35+200 (Total Length: 700 meters)
- Executed Activity: Earthwork Formation & Embankment Layer Compaction
- Contractual WBS Code: WBS-1.1.2 [L6 Activity Item]
- Physical Quantity Executed: 700 meters / 4,200 cum fill volume
- Cumulative Planned: 65.0% | Cumulative Actual: 58.0% | Variance: -7.0%

2. INCLEMENT WEATHER & OPERATIONAL STOPPAGE AUDIT

- Site Precipitation: 38 mm/hr recorded at Site Camp AWS #2 at 14:00 hrs
- Compaction Halt: 2.0 hours suspension due to subsoil saturation (OMC +4.2%)
- Fleet Impact: CAT 320D Excavator and 4 Tippers idled during downpour

3. PROJECT AUTHORITY DIRECTIVE & MITIGATION

- Authority Approval: Reallocate 2 Excavators to dry rock-cut front at Ch 42+000
- Extended Shift: 2.5 hour twilight dry-back rolling shift authorized
- Expected Delay Recovery: 1.5 critical path days

Signed: Rajesh Sharma, Sr. Site Engineer Verified: Priya Nair, Project Authority Director